

Act ID	Description	Orig Dur	Early Start	Early Finish	2011					2012					2013				
					UC	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT
Mobilization																			
10	GMP Approval	0	22AUG11																
20	Contract, Insurance & Bonds Processing	22d	22AUG11	20SEP11															
30	Project Setup & Subcontract Issuance	15d	22AUG11	09SEP11															
40	Submittal Preparation	10d	30AUG11	12SEP11															
60	Preconstruction Meeting-Banicki in House	1d	12SEP11	12SEP11															
50	Submittal Review & Approval	15d	13SEP11	03OCT11															
70	Preconstruction Meeting-Subs	1d	13SEP11	13SEP11															
80	Preconstruction Meeting-Owner	1d	21SEP11	21SEP11															
90	NTP	0	03OCT11 *																
100	Mobilization	5d	03OCT11	07OCT11															
Phase 1					<p>NTP 10/3/2011 Phase 1 48 Calendar Days Phase 2 60 Calendar Days Phase 3 176 Calendar Days Phase 4 126 Calendar Days Project Complete 12/28/2012</p>														
W/N Half																			
Grading & Paving																			
1010	Subgrade Prep & Place Millings	2d	10OCT11	11OCT11															
1000	Relocate Millings	1d	11OCT11	11OCT11															
1020	Exc to Embank	4h	12OCT11	12OCT11															
1030	Haul to Stockpile	4d	12OCT11	18OCT11															
1040	Scarify & Recompact	6d	18OCT11	26OCT11															
1050	Finegrade Subgrade	6d	26OCT11	03NOV11															
1060	Herbicide	1d	03NOV11	04NOV11															
1070	Dust Palliative	1d	04NOV11	07NOV11															
1080	P-218 Place	2d	07NOV11	09NOV11															
N/B3-AB4																			
Grading & Paving																			
1110	Subgrade Prep & Place Millings	2d	12OCT11	13OCT11															
1100	Relocate Millings	1d	13OCT11	13OCT11															
1120	Exc to Embank	4h	14OCT11	14OCT11															
1130	Haul to Stockpile	4d	18OCT11	24OCT11															
1140	Scarify & Recompact	5d	26OCT11	02NOV11															
1150	Finegrade Subgrade	5d	03NOV11	10NOV11															
1160	Herbicide	1d	10NOV11	11NOV11															
1170	Dust Palliative	1d	11NOV11	14NOV11															
1180	P-218 Place	2d	14NOV11	16NOV11															
N/A4-A5																			

Start date	22AUG11
Finish date	28DEC12
Data date	22AUG11
Run date	07SEP11
Page number	1A
© Primavera Systems, Inc.	

J. Banicki Construction, Inc.
Deer Valley RSA Improvements

- Early bar
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point

Act ID	Description	Orig Dur	Early Start	Early Finish	2011					2012												2013		
					UC	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	
Grading & Paving																								
1210	Subgrade Prep & Place Millings	1d	14OCT11	14OCT11																				
1200	Relocate Millings	4h	17OCT11	17OCT11																				
1220	Exc to Embank	4h	17OCT11	17OCT11																				
1230	Haul to Stockpile	2d	24OCT11	26OCT11																				
1240	Scarify & Recompact	2d	02NOV11	04NOV11																				
1250	Finegrade Subgrade	2d	10NOV11	14NOV11																				
1260	Herbicide	1d	14NOV11	15NOV11																				
1270	Dust Palliative	1d	15NOV11	16NOV11																				
1280	P-218 Place	1d	16NOV11	17NOV11																				
N/B4-B5																								
Grading & Paving																								
1310	Subgrade Prep & Place Millings	1d	17OCT11	17OCT11																				
1300	Relocate Millings	4h	18OCT11	18OCT11																				
1320	Exc to Embank	4h	18OCT11	18OCT11																				
1330	Haul to Stockpile	1d	26OCT11	27OCT11																				
1340	Scarify & Recompact	2d	04NOV11	08NOV11																				
1350	Finegrade Subgrade	2d	14NOV11	16NOV11																				
1360	Herbicide	1d	16NOV11	17NOV11																				
1370	Dust Palliative	1d	17NOV11	18NOV11																				
1380	P-218 Place	1d	18NOV11	21NOV11																				
N/A5-A9																								
Grading & Paving																								
1410	Subgrade Prep & Place Millings	2d	18OCT11	19OCT11																				
1400	Relocate Millings	1d	20OCT11	20OCT11																				
1420	Exc to Embank	4h	21OCT11	21OCT11																				
1430	Haul to Stockpile	3d	27OCT11	01NOV11																				
1440	Scarify & Recompact	5d	08NOV11	15NOV11																				
1450	Finegrade Subgrade	5d	16NOV11	23NOV11																				
1460	Herbicide	1d	23NOV11	24NOV11																				
1470	Dust Palliative	1d	24NOV11	25NOV11																				
1480	P-218 Place	1d	25NOV11	28NOV11																				
N/B5-B9																								
Grading & Paving																								
1510	Subgrade Prep & Place Millings	2d	20OCT11	21OCT11																				
1500	Relocate Millings	1d	24OCT11	24OCT11																				
1520	Exc to Embank	4h	25OCT11	25OCT11																				

Start date	22AUG11
Finish date	28DEC12
Data date	22AUG11
Run date	07SEP11
Page number	2A
© Primavera Systems, Inc.	

**J. Banicki Construction, Inc.
Deer Valley RSA Improvements**

- Early bar
- Progress bar
- Critical bar
- Summary bar
- Start milestone point
- Finish milestone point

Act ID	Description	Orig Dur	Early Start	Early Finish	2011					2012					2013				
					DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB
Phase Closeout																			
1910	Phase Complete	0		20DEC11															
Phase 2																			
N/A9-A10																			
Grading & Paving																			
1930	Subgrade Prep & Place Millings	1d	20DEC11	21DEC11															
1920	Relocate Millings	4h	21DEC11	21DEC11															
1940	Exc to Embank	4h	22DEC11	22DEC11															
1950	Haul to Stockpile	3d	22DEC11	27DEC11															
1960	Scarify & Recompact	1d	27DEC11	28DEC11															
1970	Finegrade Subgrade	1d	28DEC11	29DEC11															
1971	Herbicide	1d	29DEC11	30DEC11															
1972	Dust Palliative	1d	30DEC11	02JAN12															
1973	P-218 Place	4h	02JAN12	02JAN12															
N/B9-A11																			
Grading & Paving																			
1860	Subgrade Prep & Place Millings	2d	21DEC11	23DEC11															
1850	Relocate Millings	1d	23DEC11	26DEC11															
1870	Exc to Embank	1d4h	26DEC11	27DEC11															
1880	Haul to Stockpile	8d	28DEC11	06JAN12															
1890	Scarify & Recompact	3d	09JAN12	11JAN12															
1900	Finegrade Subgrade	3d	12JAN12	16JAN12															
1901	Herbicide	1d	17JAN12	17JAN12															
1902	Dust Palliative	1d	18JAN12	18JAN12															
1903	P-218 Place	1d	19JAN12	19JAN12															
N/A10-A11																			
Grading & Paving																			
2000	Subgrade Prep & Place Millings	2d	23DEC11	27DEC11															
1990	Relocate Millings	1d	27DEC11	28DEC11															
2010	Exc to Embank	1d4h	28DEC11	29DEC11															
2020	Haul to Stockpile	8d	09JAN12	18JAN12															
2030	Scarify & Recompact	3d	19JAN12	23JAN12															
2040	Finegrade Subgrade	3d	24JAN12	26JAN12															
2041	Herbicide	1d	27JAN12	27JAN12															
2042	Dust Palliative	1d	30JAN12	30JAN12															
2043	P-218 Place	1d	31JAN12	31JAN12															
E1/N Half																			

Start date	22AUG11
Finish date	28DEC12
Data date	22AUG11
Run date	07SEP11
Page number	4A
© Primavera Systems, Inc.	

**J. Banicki Construction, Inc.
Deer Valley RSA Improvements**

- █ Early bar
- █ Progress bar
- █ Critical bar
- █ Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point

Act ID	Description	Orig Dur	Early Start	Early Finish	2011												2012												2013	
					JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB
Grading & Paving																														
2070	Subgrade Prep & Place Millings	4d	27DEC11	02JAN12																										
2060	Relocate Millings	1d4h	02JAN12	03JAN12																										
2080	Exc to Embank	2d4h	04JAN12	06JAN12																										
2090	Haul to Stockpile	15d	19JAN12	08FEB12																										
2100	Scarify & Recompact	9d	09FEB12	21FEB12																										
2110	Finegrade Subgrade	9d	22FEB12	05MAR12																										
2111	Herbicide	1d	06MAR12	06MAR12																										
2112	Dust Palliative	1d	07MAR12	07MAR12																										
2113	P-218 Place	2d4h	08MAR12	12MAR12																										
Electrical																														
2120	Electrical Adjustments	21d	19JAN12	16FEB12																										
Storm Drain & Structures																														
2130	Install 18" Pipe N/B9-A11	1d	02JAN12	02JAN12																										
2150	Construct Catch Basin #8A	5d	03JAN12	09JAN12																										
2260	Install 18" Pipe E1/N Half	1d	03JAN12	03JAN12																										
2160	Construct Manhole #12	5d	04JAN12	10JAN12																										
2170	Construct Catch Basin #12	5d	11JAN12	17JAN12																										
Phase Closeout																														
2360	Phase Complete	0		12MAR12																										
Phase 3A																														
S/B9-B11																														
Grading & Paving																														
2280	Subgrade Prep & Place Millings	4d	02JAN12	06JAN12																										
2270	Relocate Millings	2d	06JAN12	10JAN12																										
2290	Exc to Embank	4d	10JAN12	16JAN12																										
2300	Haul to Stockpile	10d	09FEB12	22FEB12																										
2310	Scarify & Recompact	14d	23FEB12	13MAR12																										
2320	Finegrade Subgrade	14d	14MAR12	02APR12																										
2330	Herbicide	1d	03APR12	03APR12																										
2340	Dust Palliative	1d	04APR12	04APR12																										
2350	P-218 Place	5d	05APR12	11APR12																										
E1/S Half																														
Grading & Paving																														
2380	Subgrade Prep & Place Millings	2d	06JAN12	10JAN12																										
2370	Relocate Millings	1d	10JAN12	11JAN12																										

Start date	22AUG11
Finish date	28DEC12
Data date	22AUG11
Run date	07SEP11
Page number	5A
© Primavera Systems, Inc.	

**J. Banicki Construction, Inc.
Deer Valley RSA Improvements**

- Early bar
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point

Act ID	Description	Orig Dur	Early Start	Early Finish	2011					2012												2013		
					UC	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	
S6																								
Grading & Paving																								
2780	Subgrade Prep & Place Millings	1d	12JAN12	13JAN12																				
2770	Relocate Millings	4h	13JAN12	13JAN12																				
2790	Exc to Embank	1d	20JAN12	23JAN12																				
2800	Haul to Stockpile	2d	07MAR12	08MAR12																				
2810	Scarify & Recompact	1d	02APR12	02APR12																				
2820	Finegrade Subgrade	1d	20APR12	20APR12																				
2830	Herbicide	1d	23APR12	23APR12																				
2840	Dust Palliative	1d	24APR12	24APR12																				
S/C12-C13																								
Grading & Paving																								
2480	Subgrade Prep & Place Millings	1d	13JAN12	16JAN12																				
2470	Relocate Millings	4h	16JAN12	16JAN12																				
2490	Exc to Embank	1d	23JAN12	24JAN12																				
2500	Haul to Stockpile	2d	09MAR12	12MAR12																				
2510	Scarify & Recompact	1d	03APR12	03APR12																				
2520	Finegrade Subgrade	1d	23APR12	23APR12																				
2530	Herbicide	1d	24APR12	24APR12																				
2540	Dust Palliative	1d	25APR12	25APR12																				
2550	P-218 Place	2d	26APR12	27APR12																				
S7																								
Grading & Paving																								
2580	Subgrade Prep & Place Millings	3d	16JAN12	19JAN12																				
2570	Relocate Millings	4h	19JAN12	19JAN12																				
2590	Exc to Embank	1d	24JAN12	25JAN12																				
2600	Haul to Stockpile	3d	13MAR12	15MAR12																				
2610	Scarify & Recompact	4d	04APR12	09APR12																				
2620	Finegrade Subgrade	4d	24APR12	27APR12																				
2630	Herbicide	1d	30APR12	30APR12																				
2640	Dust Palliative	1d	01MAY12	01MAY12																				
S8																								
Grading & Paving																								
2900	Haul to Stockpile	12d	02MAY12	17MAY12																				
2910	Scarify & Recompact	4d	18MAY12	23MAY12																				
2920	Finegrade Subgrade	4d	24MAY12	29MAY12																				
2930	Herbicide	1d	30MAY12	30MAY12																				

Start date	22AUG11
Finish date	28DEC12
Data date	22AUG11
Run date	07SEP11
Page number	7A
© Primavera Systems, Inc.	

**J. Banicki Construction, Inc.
Deer Valley RSA Improvements**

- █ Early bar
- █ Progress bar
- █ Critical bar
- █ Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point

Act ID	Description	Orig Dur	Early Start	Early Finish	2011					2012												2013					
					JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB		
Grading & Paving																											
4630	Subgrade Prep & Place Millings	1d	06JUL12	06JUL12																							
4620	Relocate Millings	4h	09JUL12	09JUL12																							
4640	Exc to Embank	1d	11JUL12	12JUL12																							
4650	Haul to Stockpile	4d	30JUL12	03AUG12																							
4660	Scarify & Recompact	4d	08AUG12	14AUG12																							
4670	Finegrade Subgrade	4d	17AUG12	23AUG12																							
4680	Herbicide	1d	23AUG12	24AUG12																							
4690	Dust Palliative	1d	24AUG12	27AUG12																							
4700	P-218 Place	2d	27AUG12	29AUG12																							
S3																											
Grading & Paving																											
4930	Subgrade Prep & Place Millings	2h	09JUL12	09JUL12																							
4920	Relocate Millings	2h	09JUL12	09JUL12																							
4940	Exc to Embank	4h	12JUL12	12JUL12																							
4950	Haul to Stockpile	1d	03AUG12	06AUG12																							
4960	Scarify & Recompact	1d	14AUG12	15AUG12																							
4970	Finegrade Subgrade	1d	23AUG12	24AUG12																							
4980	Herbicide	1d	24AUG12	27AUG12																							
4990	Dust Palliative	1d	27AUG12	28AUG12																							
Storm Drain & Structures																											
5440	Install 24" Pipe S/C3-C5, S/C5-C6, S/C7-C8	7d	19JUL12	30JUL12																							
5130	Construct Catch Basin #3.1	5d	30JUL12	06AUG12																							
5430	Install 18" Pipe S1, S/C5-C6, S/C6-C7	4d	30JUL12	03AUG12																							
5040	Install 30" Pipe S/C7-C8	5d	03AUG12	10AUG12																							
5150	Construct Manhole #3.1	5d	06AUG12	13AUG12																							
5160	Construct Manhole #3.2	5d	13AUG12	20AUG12																							
5170	Construct Catch Basin #3.2	5d	20AUG12	27AUG12																							
5370	Construct Catch Basin #3.3	5d	27AUG12	03SEP12																							
5140	Construct Manhole #3A.1	5d	03SEP12	10SEP12																							
5180	Construct Catch Basin #3A	5d	10SEP12	17SEP12																							
5190	Construct Manhole #7.1	5d	17SEP12	24SEP12																							
Phase Closeout																											
5400	Phase Complete	0		24SEP12																							
Phase 4B																											
S/B3-B5																											

Start date	22AUG11
Finish date	28DEC12
Data date	22AUG11
Run date	07SEP11
Page number	12A
© Primavera Systems, Inc.	

**J. Banicki Construction, Inc.
Deer Valley RSA Improvements**

- Early bar
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point

Act ID	Description	Orig Dur	Early Start	Early Finish	2011					2012												2013					
					JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB		
Grading & Paving																											
3830	Subgrade Prep & Place Millings	2d	09JUL12	11JUL12																							
3820	Relocate Millings	1d	11JUL12	12JUL12																							
3840	Exc to Embank	3d	13JUL12	17JUL12																							
3850	Haul to Stockpile	11d	06AUG12	21AUG12																							
3860	Scarify & Recompact	13d	21AUG12	07SEP12																							
3870	Finegrade Subgrade	13d	07SEP12	26SEP12																							
3880	Herbicide	1d	26SEP12	27SEP12																							
3890	Dust Palliative	1d	27SEP12	28SEP12																							
3900	P-218 Place	4d	28SEP12	04OCT12																							
S/B5-B9																											
Grading & Paving																											
3930	Subgrade Prep & Place Millings	3d	11JUL12	16JUL12																							
3920	Relocate Millings	1d	16JUL12	17JUL12																							
3940	Exc to Embank	4d	18JUL12	23JUL12																							
3950	Haul to Stockpile	15d	21AUG12	11SEP12																							
3960	Scarify & Recompact	18d	11SEP12	05OCT12																							
3970	Finegrade Subgrade	18d	05OCT12	31OCT12																							
3980	Herbicide	1d	31OCT12	01NOV12																							
3990	Dust Palliative	1d	01NOV12	02NOV12																							
4000	P-218 Place	6d	02NOV12	12NOV12																							
Storm Drain & Structures																											
5450	Install 24" Pipe S/B3-B5, S/B5-B9	7d	14AUG12	23AUG12																							
5460	Install 36" Pipe S/B3-B5	2d	23AUG12	27AUG12																							
5200	Construct Manhole #1.6	5d	27AUG12	03SEP12																							
5210	Construct Manhole #1.5	5d	03SEP12	10SEP12																							
5220	Construct Catch Basin #1.2	5d	10SEP12	17SEP12																							
5280	Construct Manhole #1.5	5d	17SEP12	24SEP12																							
Phase Closeout																											
5410	Phase Complete	0		12NOV12																							
Phase 4C																											
W/S Half																											
Grading & Paving																											
3480	Subgrade Prep & Place Millings	3d	16JUL12	19JUL12																							
3470	Relocate Millings	1d	19JUL12	20JUL12																							
3490	Exc to Embank	3d4h	24JUL12	27JUL12																							

Start date	22AUG11
Finish date	28DEC12
Data date	22AUG11
Run date	07SEP11
Page number	13A
© Primavera Systems, Inc.	

**J. Banicki Construction, Inc.
Deer Valley RSA Improvements**

- Early bar
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point

